# SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Vidya nagar, T. Dsarahalli, Bangalore – 73
Mobile: 9845024976

DATE: 04-11-2020

## YIELD REPORT

| | | |
|---|---|---|
| Point number | : | 01 |
| Party | : | **Executive Engineer, BBMP, Yelahanka, Division** |
| Location | : | W no 01, vikas lyt, near Ratnakara Doctor house, yelahanka |
| Depth | : | 365 Rmt |
| Casing pipe | : | 35 Rmt |
| Collars | : | 5 Nos |
| Cap | : | 1 Nos |
| Yield | : | 1800 GPH |
| Starting Bit dia | : | 165mm |
| Closing Bit dia | : | 163mm |

AE-I

**WATER TOUCH**

A.E.E

| | | |
|---|---|---|
| 1st spring touched at | : | 220 Rmt |
| 2nd spring touched at | : | 270 Rmt |
| 3rd spring touched at | : | 310 Rmt |
| Total yield | : | 1800 GPH |
| Water level | : | 250 Rmt |
| Remarks | : | ------ |

AE

**SATHYA BOREWELL CLEANING**

**PROPRIETOR**

# SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Vidya nagar, T. Dsarahalli, Bangalore – 73
, Mobile: 9845024976

DATE: 04-11-2020

## YIELD REPORT

| | | |
|---|---|---|
| Point number | : | 02 |
| Party | : | **Executive Engineer, BBMP, Yelahanka, Division** |
| Location | : | w no 01, Venkatala lake view lyt, 3rd main road, yelahanka |
| Depth | : | 365 Rmt |
| Casing pipe | : | 35 Rmt |
| Collars | : | 6 Nos |
| Cap | : | 1 Nos |
| Yield | : | 2000 GPH |
| Starting Bit dia | : | 165mm |
| Closing Bit dia | : | 163mm |

AE-I

A.E.E

**WATER TOUCH**

| | | |
|---|---|---|
| 1st spring touched at | : | 260 Rmt |
| 2nd spring touched at | : | 280 Rmt |
| 3rd spring touched at | : | 340 Rmt |
| Total yield | : | 2000 GPH |
| Water level | : | 280 Rmt |
| Remarks | : | ------ |

AE

**SATHYA BOREWELL CLEANING**

**PROPRIETOR**